



**Purchase and Installation of a Prefabricated Metal Building
for the County of El Paso Public Works Department (12309864/12310532)**

***TIPS-USA Job Order Contract (JOC) 23010402
Contract Term: April 30, 2025***

Keystone GC, LLC El Paso, Texas	
Description	Cost
Prefabricated Metal Building Structure	\$122,695.00
Accessory items, framing only, for door openings, insulation, poly/scrim/foil faced, vinyl faced	\$23,358.43
Total	\$146,053.43
Installation	
Labor	\$70,945.12
Materials	\$76,886.15
Payment and Performance Bonds	\$4,024.43
Total	\$151,855.70
Grand Total	\$297,909.13

Approved By (Signature)

10/10/23

Date

Fernando Hernandez

Approved By (Print)